

Build Schedule for 2012
322 Village Chase, Woodstock, GA 30188
Last Update 12/9/2011

Week	Date	Activity	Work AM	Work PM	Breakfast	Lunch
1	January 28	Framing First Nail Ceremony	Group 1	Group 2	Thrivent	Good Shepherd
2	February 4	Second Floor System	Group 2	Group 1	Faith	Holy Trinity
3	February 11	No Work	N/A	N/A	N/A	N/A
4	February 18	Second Floor Walls	Group 1	Group 2	CTS	Prince of Peace
5	February 25	No Work	N/A	N/A	N/A	N/A
6	March 3	No Work	N/A	N/A	N/A	N/A
7	March 10 *	Siding	The River	The River	The River	The River
8	March 17	Siding/Drywall	Group 1	Group 2	Christ	Rivercliff
9	March 24 **	Siding/Drywall	Group 2	Group 1	Prince of Peace	CTS
10	March 31	Drywall	Group 1	Group 2	Peachtree	Faith
11	April 7	No Work - Easter	N/A	N/A	N/A	N/A
12	April 14	Paint	Group 2	Group 1	Rivercliff	St. Luke
13	April 21	Paint	Group 1	Group 2	Holy Trinity	Celebration
14	April 28	Pre-Landscape	Group 2	Group 1	Timothy	Cross of Life
15	May 5	Landscape	Youth	Youth	TBD	Coalition
16	May 12	Contingency	N/A	N/A	N/A	N/A
17	May 19	Dedication	N/A	N/A	Thrivent	N/A

Group 1	Group 2
Christ	Celebration of Grace
Christ the Shepherd	Faith
Cross of Life	Good Shepherd
Holy Trinity	Prince of Peace
Peachtree	Rivercliff
St. Luke	Timothy
The River	

* The River will be providing workers and all meals this day. Depending on how many workers they have, we may need to supplement from other churches. We will know by around February 26 what we will need.

** Christ the Shepherd will be providing 10 – 12 people in the afternoon this day, so please just invite around 2 others to come from each other Group 1 church.